



Our Ref. : NT/103677/18-05

Page No: 1 of 1  
 Report No: CNE/RT-08/18

## RADIOGRAPHIC EXAMINATION REPORT

### Client and Testing Particulars

Client :	Chip Ngai Engineering Works Sdn Bhd	Procedure No:	NT/RT/ASME REV 7.0
Project :	DMC Gas Equipment Limited / 25.4KL LPG Under Ground Tank.	IQI type :	ASTM 1B
Job No:	P037/18	Film Manufacturer/Type :	FUJI 100(class II)
Material:	SA 516 GR 70 MT LTV	Density :	2.0 - 3.5
Welding Process :	SMAW	Sensitivity:	0.33mm(5 wires visible)
Examination Code :	ASME V	Source to Object Distance :	1185mm
Acceptance Code:	ASME Sect. VIII, DIV. 1, 2017 Ed.	Source Side of Object to Film Distance:	(17+3mm)
Examination Date:	14 May 2018	No of Radiograph(exposure) :	Single Exposure
		No. of Film Each Cassette :	1 Film
		Radiographic Technique :	SWSI
		Film Viewing Technique :	Single Wall Viewing
		Source Type/Size :	Iridium192 (3.2mm)
		Location Markers :	Film Side

### Radiographic Examination Result

Weld Reference (Welder No)	WT	RT	Pipe Diameter	Material Thickness	Film Position	Film Interpretation	Result	Remarks
	(mm)	(mm)	(mm)	(mm)				
CN-045-18								
CW 1 R1 (WN230)	20	3	2370	17	3 - 4 4 - 5 7 - 8	Por Por NRI	Reject Reject Accept	AR

End of Report

#### Legend:

TI: Tungsten Inclusion	NRI: No Relevant Indication	Uc: Undercut	Por: Porosity	WT: Weld Thickness
SI: Slag Inclusion	LP: Lack of Penetration	Con: Concavity	BT: Burn Through	RT: Reinforcement Thickness
LF: Lack of Fusion	EP: Excess Penetration	AR: Artifact	Sur: Surface	

### Personnel Particulars

Radiographer : Emirsham - NDT Lev. II

Interpreted & Evaluated By: Amat Hamidi - NDT Lev. II

Date: 15 May 2018



Client Representative:

Name:

Date:



Our Ref. : NT/103677/18-05

Page No: 1 of 1

Report No: CNE/RT-09/18

### RADIOGRAPHIC EXAMINATION REPORT

#### Client and Testing Particulars

Client :	Chip Ngai Engineering Works Sdn Bhd	Procedure No:	NT/RT/ASME REV 7.0
Project :	DMC Gas Equipment Limited / 25.4KL LPG Under Ground Tank.	IQI type :	ASTM 1B
Job No:	P037/18	Film Manufacturer/Type :	FUJI 100(class II)
Material:	SA 516 GR 70 MT LTV	Density :	2.0 - 3.5
Welding Process :	SMAW	Sensitivity:	0.33mm(5 wires visible)
Examination Code :	ASME V	Source to Object Distance :	1185mm
Acceptance Code:	ASME Sect. VIII, DIV. 1, 2017 Ed.	Source Side of Object to Film Distance:	(17+3mm)
Examination Date:	14 May 2018	No of Radiograph(exposure) :	Single Exposure
		No. of Film Each Cassette :	1 Film
		Radiographic Technique :	SWSI
		Film Viewing Technique :	Single Wall Viewing
		Source Type/Size :	Iridium192 (3.2mm)
		Location Markers :	Film Side

#### Radiographic Examination Result

Weld Reference (Welder No)	WT (mm)	RT (mm)	Pipe Diameter (mm)	Material Thickness (mm)	Film Position	Film Interpretation	Result	Remarks
CN-045-18								
CW 3 R1 (WN230)	20	3	2370	17	18 - 19	NRI	Accept	

End of Report

#### Legend:

TI: Tungsten Inclusion	NRI: No Relevant Indication	Uc: Undercut	Por: Porosity	WT: Weld Thickness
SI: Slag Inclusion	LP: Lack of Penetration	Con: Concavity	BT: Burn Through	RT: Reinforcement Thickness
LF: Lack of Fusion	EP: Excess Penetration	AR: Artifact	Sur: Surface	

#### Personnel Particulars

Radiographer : Emirsham - NDT Lev. II

Interpreted & Evaluated By: Amat Hamidi - NDT Lev.II

Date: 15 May 2018



Client Representative:

Name:

Date:



Our Ref.: NT/103677/18-05

Page No: 1 of 1  
 Report No: CNE/RT-10/18

## RADIOGRAPHIC EXAMINATION REPORT

### Client and Testing Particulars

Client :	Chip Ngai Engineering Works Sdn Bhd	Procedure No:	NT/RT/ASME REV 7.0
Project :	DMC Gas Equipment Limited / 25.4KL LPG Under Ground Tank.	IQI type :	ASTM 1B
Job No:	P037/18	Film Manufacturer/Type :	FUJI 100(class II)
Material:	SA 516 GR 70 MT LTV	Density :	2.0 - 3.5
Welding Process :	SMAW	Sensitivity:	0.33mm(5 wires visible)
Examination Code :	ASME V	Source to Object Distance :	1185mm
Acceptance Code:	ASME Sect. VIII, DIV. 1, 2017 Ed.	Source Side of Object to Film Distance:	(17+3mm)
Examination Date:	14 May 2018	No of Radiograph(exposure) :	Single Exposure
		No. of Film Each Cassette :	1 Film
		Radiographic Technique :	SWSI
		Film Viewing Technique :	Single Wall Viewing
		Source Type/Size :	Iridium192 (3.2mm)
		Location Markers :	Film Side

### Radiographic Examination Result

Weld Reference (Welder No)	WT (mm)	RT (mm)	Pipe Diameter (mm)	Material Thickness (mm)	Film Position	Film Interpretation	Result	Remarks
CN-045-18								
CW 2 R1 (WN230)	20	3	2370	17	8-9	Por	Accept	

End of Report

#### Legend:

TI: Tungsten Inclusion	NRI: No Relevant Indication	Uc: Undercut	Por: Porosity	WT: Weld Thickness
SI: Slag Inclusion	LP: Lack of Penetration	Con: Concavity	BT: Burn Through	RT: Reinforcement Thickness
LF: Lack of Fusion	EP: Excess Penetration	AR: Artifact	Sur: Surface	

### Personnel Particulars

Radiographer : Emirsham - NDT Lev. II  
 Interpreted & Evaluated By: Amat Hamidi - NDT Lev.II  
 Date: 15 May 2018



Client Representative:  
 Name:  
 Date:



Our Ref. : NT/103677/18-05

Page No: 1 of 1  
 Report No: CNE/RT-11/18

## RADIOGRAPHIC EXAMINATION REPORT

### Client and Testing Particulars

Client :	Chip Ngai Engineering Works Sdn Bhd	Procedure No:	NT/RT/ASME REV 7.0
Project :	DMC Gas Equipment Limited / 25.4KL LPG Under Ground Tank.	IQI type :	ASTM 1B
Job No:	P037/18	Film Manufacturer/Type :	FUJI 100(class II)
Material:	SA 516 GR 70 MT LTV	Density :	2.0 - 3.5
Welding Process :	SMAW / SAW	Sensitivity:	0.33mm(5 wires visible)
Examination Code :	ASME V	Source to Object Distance :	1185mm
Acceptance Code:	ASME Sect. VIII, DIV. 1, 2017 Ed.	Source Side of Object to Film Distance:	(17+3mm)
Examination Date:	14 May 2018	No of Radiograph(exposure) :	Single Exposure
		No. of Film Each Cassette :	1 Film
		Radiographic Technique :	SWSI
		Film Viewing Technique :	Single Wall Viewing
		Source Type/Size :	Iridium192 (3.2mm)
		Location Markers :	Film Side

### Radiographic Examination Result

Weld Reference (Welder No)	WT (mm)	RT (mm)	Pipe Diameter (mm)	Material Thickness (mm)	Film Position	Film Interpretation	Result	Remarks
CN-045-18								
CW 2 RS (WN230)	20	3	2370	17	13 - 14	NRI	Accept	

End of Report

#### Legend:

TI: Tungsten Inclusion	NRI: No Relevant Indication	Uo: Undercut	Por: Porosity	WT: Weld Thickness
SI: Slag Inclusion	LP: Lack of Penetration	Con: Concavity	BT: Burn Through	RT: Reinforcement Thickness
LF: Lack of Fusion	EP: Excess Penetration	AR: Artifact	Sur: Surface	

### Personnel Particulars

Radiographer : Emirsham - NDT Lev. II  
 Interpreted & Evaluated By: Amat Hamidi - NDT Lev. II  
 Date: 15 May 2018



Client Representative:  
 Name:  
 Date:



Our Ref.: NT/103677/18-05

Page No: 1 of 1  
 Report No: CNE/RT-12/18

## RADIOGRAPHIC EXAMINATION REPORT

### Client and Testing Particulars

Client :	Chip Ngai Engineering Works Sdn Bhd	Procedure No:	NT/RT/ASME REV 7.0
Project :	DMC Gas Equipment Limited / 25.4KL LPG Under Ground Tank.	IQI type :	ASTM 1B
Job No:	P037/18	Film Manufacturer/Type :	FUJI 100(class II)
Material:	SA 106 GR.B / SA 105	Density :	2.0 - 3.5
Welding Process :	GTAW	Sensitivity:	0.33mm(5 wires visible)
Examination Code :	ASME V	Source to Object Distance :	88.9mm
Acceptance Code:	ASME Sect. VIII, DIV. 1, 2017 Ed.	Source Side of Object to Film Distance:	(15.24+3mm)
Examination Date:	14 May 2018	No of Radiograph(exposure) :	Single Exposure
		No. of Film Each Cassette :	1 Film
		Radiographic Technique :	DWSI
		Film Viewing Technique :	Single Wall Viewing
		Source Type/Size :	Iridium192 (3.2mm)
		Location Markers :	Film Side

### Radiographic Examination Result

Weld Reference (Welder No)	WT	RT	Pipe Diameter	Material Thickness	Film Position	Film Interpretation	Result	Remarks
	(mm)	(mm)	(mm)	(mm)				
CN-045-18								
N10 - JT1 (WN258)	18.24	3	88.9	15.24	0 - 1	NRI	Accept	
					1 - 2	NRI	Accept	
					2 - 0	Por	Accept	

\_\_\_\_\_ End of Report \_\_\_\_\_

#### Legend:

TI: Tungsten Inclusion	NRI: No Relevant Indication	Uc: Undercut	Por: Porosity	WT: Weld Thickness
SI: Slag Inclusion	LP: Lack of Penetration	Con: Concavity	BT: Burn Through	RT Reinforcement Thickness
LF: Lack of Fusion	EP: Excess Penetration	AR: Artifact	Sur: Surface	

### Personnel Particulars

Radiographer : Emirsham - NDT Lev. II

Interpreted & Evaluated By: Amat Hamidi - NDT Lev. II

Date: 15 May 2018



Client Representative:

Name:  
Date: