



Our Ref. : NT/103739/18-01

Page No: 1 of 1
 Report No: NDT/RT/180600-01/18

RADIOGRAPHIC EXAMINATION REPORT

Client and Testing Particulars

Client :	Barisan Samudera Sdn. Bhd.	Procedure No:	NT/RT/ASME Rev. 7.0
Project :	BS-WPS-021 Rev.0	IQI type :	ASTM 1B
Material:	SA 203 GR.E	Film Manufacturer/Type :	FUJI 100(class II)
Welding Process :	SMAW	Density :	2.0 - 3.5
Examination Code :	ASME V	Sensitivity:	0.33mm(5 wires visible)
Acceptance Code:	ASME Sect.IX ; 2017 Ed.	Source to Object Distance :	400mm
Examination Date:	04 June 2018	Source Side of Object to Film Distance:	(10+3)mm
		No of Radiograph(exposure) :	Single Exposure
		No. of Film Each Cassette :	1 Film
		Radiographic Technique :	SWSI
		Film Viewing Technique :	Single Wall Viewing
		Source Type/Size :	Iridium192 (3.2mm)
		Location Markers :	Film Side

Radiographic Examination Result

Weld Reference (Welder No)	WT	RT	Pipe Diameter	Material Thickness	Film Position	Film Interpretation	Result	Remarks
	(mm)	(mm)	(mm)	(mm)				
Zulhi Bin Hassin 811122-13-5077 3G	13	3	-	10	0 - 1	Por	Accept	

End of Report

Legend:

TI: Tungsten Inclusion	NRI: No Relevant Indication	UN: Undercut	Por: Porosity	WT: Weld Thickness
SI: Slag Inclusion	LP: Lack of Penetration	Con: Concavity	BT: Burn Through	RT: Reinforcement Thickness
LF: Lack of Fusion	EP: Excess Penetration	AR: Artifact	Sur: Surface	

Personnel Particulars

Radiographer : Emirsham - NDT Lev. II
 Interpreted & Evaluated By: Amat Hamidi - NDT Lev.II
 Date: 05 June 2018



Client Representative:
 Name:
 Date: